

MAJOR PUBLIC UTILITY WORKS

17/03/2014

Street	Locality	Utility Company	Description	Loc Description	Works Status	Estimated Start Date for Proposed Works or Actual Start date for Works in Progress	Estimated End Date	Estimated Duration
Access Road between 1033 and 1035 Finchley Road	NW11	Contractors for Simon Miller Architects	Road Closure	Road Closure of Access Road between Finchley Road and Portsdown Mews		18th November 2013		16 weeks
ANNESLEY AVENUE	COLINDALE	London Underground	Trench excavation for the installation of 123kv Cables.	From the sub station depot to the j/w Edgware Rd	Proposed Works	19-Mar-14	23-Apr-14	35 Days
Annesley Avenue	NW9	Murphy Contractors for London Underground	Waiting and Loading Restrictions	Waiting and Loading Restrictions along the North Side of Annesley		12th March 2014		9 Weeks
ARKLEY LANE	ARKLEY	UK POWER NETWORKS EASTERN & LONDON	Capital Programmes:INSTALL 11KV HV CABLES: (APPROX DEPTH 600mm):INSTALL	O/S & OPP NO-1 TO O/S & OPP WOODLANDS FARM. f.w. c/w. verge.	Proposed Works	18-Mar-14	05-Jun-14	79 Days
ARMITAGE ROAD	GOLDERS GREEN	National Grid Gas Plc	IMGA140165 LAY 10MTRS OF 125MM PE BY OPEN CUT/INSERTION	ALONGSIDE 105 GOLDERS GREEN ROAD	Proposed Works	02-Jun-14	23-Jun-14	21 Days
BARNET BY-PASS	-	TRANSPORT FOR LONDON	WP BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	ROWLEY LANE TO STIRLING CORNER	Works in Progress	13-Mar-14	14-Mar-14	2 Days
BARNET BY-PASS	-	TRANSPORT FOR LONDON	CPP1 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	STIRLING CORNER TO ROWLEY LANE	Works in Progress	13-Mar-14	14-Mar-14	2 Days
BARNET BY-PASS	-	TRANSPORT FOR LONDON	CPP4 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	ROWLEY LANE TO STIRLING CORNER	Proposed Works	17-Mar-14	18-Mar-14	1 Days
BARNET BY-PASS	-	TRANSPORT FOR LONDON	CPP5 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	STIRLING CORNER TO ROWLEY LANE	Proposed Works	17-Mar-14	18-Mar-14	1 Days
BARNET WAY	MILL HILL	TRANSPORT FOR LONDON	CPP3 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	APEX RAB TO STIRLING CORNER	Proposed Works	14-Mar-14	15-Mar-14	1 Days
BARNET WAY	MILL HILL	TRANSPORT FOR LONDON	CPP2 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	STIRLING CORNER TO APEX CORNER	Proposed Works	14-Mar-14	15-Mar-14	1 Days
BARNET WAY	MILL HILL	TRANSPORT FOR LONDON	CPP7 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	APEX RAB TO STIRLING CORNER	Proposed Works	18-Mar-14	19-Mar-14	1 Days
BARNET WAY	MILL HILL	TRANSPORT FOR LONDON	CPP6 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	STIRLING CORNER TO APEX RAB	Proposed Works	18-Mar-14	19-Mar-14	1 Days
BARNET WAY	MILL HILL	Highways Agency	22:00hrs to 05:30hrs: Lane closure northbound for the facilitation of total closure of A1	Hyvers way to Stirling corner roundabout (Hyvers Way will still be able to	Proposed Works	14-Apr-14	16-May-14	32 Days
BRENTMEAD PLACE	GOLDERS GREEN	TRANSPORT FOR LONDON	Footway Improvement Scheme, - tman ref N1300961-001-W001	BRENT CROSS MID LEVELS TO GOLDERS GREEN ROAD	Works in Progress	08-Jan-14	21-Mar-14	73 Days
BRENTMEAD PLACE	GOLDERS GREEN	TRANSPORT FOR LONDON	Electrical scheme high mast inspections Brent Cross flyover A406 NCR	Brent cross interchange to staples RAB	Proposed Works	24-Mar-14	28-Mar-14	4 Days
Burnt Oak Broadway Edgware HA8	HA8	Amey Contractors for Affinity Water	Closure of Bus Lane	Southbound Bus Lane from Garratt Road to Deansbrook Road		18th Jan 2014. Backup 25th Jan 2014		2 Days
CHURCH LANE	EAST FINCHLEY	National Grid Gas Plc	IMGA140572 LAY 20MTRX180MM PE BY OPEN CUT/INSERTION &	63 TO 67	Proposed Works	17-Mar-14	08-Apr-14	22 Days

Street	Locality	Utility Company	Description	Loc Description	Works Status	Estimated Start Date for Proposed Works or Actual Start date for Works in Progress	Estimated End Date	Estimated Duration
CHURCH ROAD	HENDON	National Grid Gas Plc	IMGA140434 LAY 30MTRS X 125MM DI MAIN AND ABANDON 30MTRS X 150MM	J/O CHURCH ROAD IN BTWN THOMBURY AND GOLDERTON	Proposed Works	28-May-14	18-Jun-14	21 Days
COTSWOLD GATE	CRICKLEWOOD	National Grid Gas Plc	IMGA140157 ABANDON 4MTRS OF 4"CI MAIN	O/S NO 8 TO O/S NO 11	Proposed Works	02-Jun-14	16-Jun-14	14 Days
EDGWARE ROAD	CRICKLEWOOD	Thames Water Utilities Ltd	3 NO. TRIAL HOLES TO LOCATE 24" WATER MAIN AT THE BOS STOP AT THE	STAPLES CORNER RETAIL PARK ENTRANCE (BUS STOP)	Works in Progress	05-Feb-14	28-Feb-14	24 Days
Edgware Road The Hyde NW9 and Annesley Avenue and Grove Park NW9	NW9	Murphy Contractors for London Underground	Restrictions	Suspend South Bound Bus lane on The Hyde between The Greenway and		14th April 2014		6 Weeks
EDGWARE WAY	-	TRANSPORT FOR LONDON	A41 Edgware Way - M1 to Spur Road VRS Replacement - The works are to remove	A41 Edgware Way - M1 to Spur Road Roundabout both directions	Works in Progress	27-Jan-14	31-Mar-14	64 Days
Essex Park	N3	Affinity Water, Tony Mc Fadden contractor	Emergency Road closure	Essex Park Junk Ballards Lane N3		06th February 2014		3 day
Fitzalan Road	N3	Tony McFadden for Affinity Water	Emergency Road closure Sec 14.2	W/b Hendon Lane L-> Allendale Avenue L -> Regents Park Road L->		Tue 11th March 2014		3 day
FOREST WALK	MUSWELL HILL	National Grid Gas Plc	OMGA140031 LAY 35MTRS X 180MM PE MAIN AND ABANDON 35MTRS OF 200 DI	LAY MAIN FROM J/O WETHERILL RD TO O/S NO 2 TODOR COURT	Proposed Works	28-May-14	11-Jun-14	14 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP1 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HOLDERS HILL TO FIVEWAYS CORNER	Proposed Works	26-Mar-14	27-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	WP BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	FIVE WAYS CORNER TO HOLDERS HILL	Proposed Works	26-Mar-14	27-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP3 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HENLEYS CORNER TO HOLDERS HILL	Proposed Works	27-Mar-14	28-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP2 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HOLDERS HILL TO HENLEYS CORNER	Proposed Works	27-Mar-14	28-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP5 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HOLDERS HILL TO FIVEWAYS CORNER	Proposed Works	28-Mar-14	29-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP4 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	FIVEWAYS CORNER TO HOLDERS HILL	Proposed Works	28-Mar-14	29-Mar-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP7 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HENLEYS CORNER TO HOLDERS HILL	Proposed Works	31-Mar-14	01-Apr-14	1 Days
GREAT NORTH WAY	HENDON	TRANSPORT FOR LONDON	CPP6 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HOLDERS HILL TO HENLEYS CORNER	Proposed Works	31-Mar-14	01-Apr-14	1 Days
HALL LANE	HENDON	UK POWER NETWORKS EASTERN & LONDON	Capital Programmes:INSTALL 11KV HV CABLES: (APPROX DEPTH 600mm):Install 11kv	Excavate Lay and Reinstall 11kv cable from o/s 2 Hall Lane to 45 Hall Lane,	Proposed Works	28-Apr-14	23-May-14	25 Days
HENDON WAY	-	TRANSPORT FOR LONDON	ELECTICAL SCHEME - RENEWAL OF LIGHTING - LANE CLOSURES NIGHT	Vivien Avenue to Brent Cross interchange to Finchley Road	Works in Progress	13-Jan-14	09-Mar-14	56 Days
HENDON WAY	-	TRANSPORT FOR LONDON	CPP1 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	BRENT CROSS INTERCHANGE TO FINCHLEY ROAD	Proposed Works	20-Mar-14	21-Mar-14	1 Days

Street	Locality	Utility Company	Description	Loc Description	Works Status	Estimated Start Date for Proposed Works or Actual Start date for Works in Progress	Estimated End Date	Estimated Duration
HENDON WAY	-	TRANSPORT FOR LONDON	WP BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	FINCHLEY ROAD TO BRENT CROSS INTERCHANGE	Proposed Works	20-Mar-14	21-Mar-14	1 Days
HENDON WAY	-	TRANSPORT FOR LONDON	CPP2 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	FINCHLEY ROAD TO BRENT CROSS INTERCHANGE	Proposed Works	21-Mar-14	22-Mar-14	1 Days
HENDON WAY	-	TRANSPORT FOR LONDON	CPP3 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	BRENT CROSS INTERCHANGE TO FINCHLEY ROAD	Proposed Works	21-Mar-14	22-Mar-14	1 Days
HIGH ROAD	NORTH FINCHLEY	TRANSPORT FOR LONDON	Traffic Signals Modernisation site 30/045 Localized traffic management	Nether Street to Hall Street	Works in Progress	26-Feb-14	18-Mar-14	21 Days
HIGH ROAD	NORTH FINCHLEY	BT	Install 2m of 2 poly ducts in Footway	(PCP59), NGA RELATED WORKS, (PCP59) 526316 192414 JUNCTION	Works in Progress	13-Mar-14	26-Mar-14	14 Days
HIGH ROAD	EAST FINCHLEY	National Grid Gas Plc	IMGA140566 LAY 34MTRS X 63MM PE MAIN AND ABANDON 34MTRS OF 2" ST	O/S CRAVEN HOUSE ACROSS THE ROAD INTO VIADUCT ROAD	Proposed Works	28-May-14	18-Jun-14	21 Days
Lacey Drive	HA8	Contractors for Barratt West London	Road Closure	Road Closure of section of Lacey Drive from Kings Drive to L/c No3		Mon 16th Dec 2013		12 Weeks
Lacey Drive HA8	HA8	Contractors for Barratt West London	Road Closure	Road Closure of section of Lacey Drive from Kings Drive to L/c No3		Mon 10th Mar 2014		6 Weeks
LANACRE AVENUE	COLINDALE	National Grid Gas Plc	NL73978 ABANDONMENT OF 115MTRS OF 100MM DI ONLY DIVERSION WORK	FROM J/O HAZEL CLOSE TO J/O CHERRY CLOSE	Proposed Works	19-May-14	03-Jun-14	15 Days
LODGE LANE	NORTH FINCHLEY	BT	Install 6m of 2 poly ducts in Footway,Provide 1 Cabinet and base (NGA cabinets)	(PCP59), NGA RELATED WORKS. JUNCTION HIGH ROAD ON LODGE LANE.	Works in Progress	13-Mar-14	01-Apr-14	20 Days
Marsh Drive	NW9	Borras Construction for Barnet Homes	Road Closure	Road Closure of Hammerhead section of Marsh Drive opposite no's		Thur 2nd Jan 2014		12 Weeks
MAYS LANE	-	UK POWER NETWORKS EASTERN & LONDON	Connections Projects:DIVERSION: (APPROX DEPTH 450mm-	Mays Lane between Normandy ave & Bedford ave (approx 54 to 64 Mays	Works in Progress	06-Mar-14	04-Apr-14	30 Days
MAYS LANE	-	BT	Build 1m3 manhole chamber in Footway,Reposition 100m of up to 6 way poly ducts,Reposition	opp 133 to opp 139, MAYS LANE	Proposed Works	17-Mar-14	29-Apr-14	43 Days
MAYS LANE	-	BT	Build 5m3 manhole chamber in Footway,Excavate 1 additional depth for a manhole,Reposition	OPP 117 TO OPP 123 , MAYS LANE	Proposed Works	27-May-14	07-Jul-14	41 Days
Moon Lane	EN5	Morrisons for UKPN	Emergency Road closure Sec 14.2	Moon Lane -> L Tapster Street -> L Moxon Street -> L Moon Lane and Vice		17th February 2014		5 day
NORTH CIRCULAR ROAD	BRENT CROSS	TRANSPORT FOR LONDON	Footway Improvement Scheme, - tman ref N1300961-001-W001	BRENT CROSS MID LEVELS TO GOLDERS GREEN ROAD	Works in Progress	08-Jan-14	21-Mar-14	73 Days
QUEENS ROAD	-	National Grid Gas Plc	OMGA140041 LAY 193MTRS X 63MM, 90MM,125MM BY INSERTION/OPEN CUT	LAY MAIN FROM O/S NO 26 QUEENS ROAD TO QUEENS ROAD ESTATE	Proposed Works	19-May-14	24-Jun-14	36 Days
RAVENSTONE ROAD	COLINDALE	National Grid Gas Plc	IMGA140571 LAY 40MTRS X 280MM PE BY INSERTION/OPEN CUT AND	LAY MAIN FROM J/O WEST HENDON BROADWAY TO REAR OF	Works in Progress	10-Mar-14	28-Mar-14	19 Days
SANDERS LANE	MILL HILL	UK POWER NETWORKS EASTERN & LONDON	Connections Projects:DIVERSION: (APPROX DEPTH 450mm-	Joint Bay to be constructed on Sanders Lane off the Junction off Bittacy Hill.	Works in Progress	21-Oct-13	14-Apr-14	176 Days

Street	Locality	Utility Company	Description	Loc Description	Works Status	Estimated Start Date for Proposed Works or Actual Start date for Works in Progress	Estimated End Date	Estimated Duration
Sanders Lane	NW7	Morrison Utilities for UK power Networks	Emergency Road closure Sec 14.2	S/b Bittacy Hill R -> Bittacy Road -> L Sanders Lane S/b Bittacy Hill R -> Bittacy		Fri 14th March 2014		3 Weeks
STANHOPE ROAD	-	National Grid Gas Plc	OMGA140014 TO MAKE A CONNECTION WORKS INCONJUNCTION WITH	J/O EDWYN CLOSE	Proposed Works	27-May-14	23-Jun-14	27 Days
STATION ROAD	HENDON	National Grid Gas Plc	IMGA140149 LAY 45MTRS X 125MM BY INSERTION/OPEN CUT AND ABANDON	LAY MAIN FROM OPP 57-59 TO REAR OF 44-55	Proposed Works	27-May-14	16-Jun-14	20 Days
STEWARDS HOLTE WALK	BRUNSWICK PARK	National Grid Gas Plc	OMGA140021 FOR CABIN STORAGE & WELFARE FACILITIES PURPOSES ONLY	ADJ 47	Works in Progress	13-Sep-13	04-Apr-14	204 Days
THE RIDGEWAY	MILL HILL	National Grid Gas Plc	IMGA140145 LAY 200MTRS OF 75MM PE MAIN BY OPEN CUT/INSERTION	FROM HENRY DARLOT DRIVE TO PARTINGDALE LANE	Proposed Works	02-Jun-14	16-Jul-14	44 Days
TOTTERIDGE COMMON	WHETSTONE	UK POWER NETWORKS EASTERN & LONDON	Connections Projects:NEW SUPPLY SCHEME: (APPROX DEPTH 450mm-600mm):New	St Edwards and Oak Lodge to UKPN S/Stn 180 metres long. c/w... c/w.	Proposed Works	12-May-14	02-Jun-14	21 Days
Totteridge Village	N20	Andrew Neil Associates for House Owner	Footpath closure	Public Footpath between Totteridge Village and Lime Grove N20		1st November 2013		12 Months
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP1 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HARROW OBSERVATORY TO APEX CORNER	Proposed Works	26-Mar-14	27-Mar-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	WP BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	APEX CORNER TO HARROW OBSERVATORY	Proposed Works	26-Mar-14	27-Mar-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP3 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HARROW OBSERVATORY TO FIVEWAYS CORNER	Proposed Works	27-Mar-14	28-Mar-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP2 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HARROW OBSERVATORY TO FIVEWAYS CORNER	Proposed Works	27-Mar-14	28-Mar-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP5 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HARROW OBSERVATORY TO APEX CORNER	Proposed Works	31-Mar-14	01-Apr-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP4 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	APEX CORNER TO HARROW OBSERVATORY	Proposed Works	31-Mar-14	01-Apr-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP7 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	FIVWAYS CORNER TO HARROW OBSERVATORY	Proposed Works	01-Apr-14	02-Apr-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	CPP6 BLOCK CLOSURE WB# TESTING LIGHTS & BOLLARDS, BULK CLEAN &	HARROW OBSERVATORY TO FIVWAYS CORNER	Proposed Works	01-Apr-14	02-Apr-14	1 Days
WATFORD WAY	MILL HILL	TRANSPORT FOR LONDON	Road Markings works SB CARRIAGEWAY ROAD CLOSURE TMAN REF	A1 S/B Entry slip road closure at Five-ways Corner and lane 1 closure	Proposed Works	23-May-14	25-May-14	2 Days
WATFORD WAY	HENDON	TRANSPORT FOR LONDON	Road Markings works SB CARRIAGEWAY ROAD CLOSURE TMAN REF	A1 S/B Entry slip road closure at Five-ways Corner and lane 1 closure	Proposed Works	23-May-14	25-May-14	2 Days
WEST HENDON BROADWAY	COLINDALE	National Grid Gas Plc	IMGA140571 LAY 25MTRS OF 280MM PE HIGH RISK MAIN BY OPEN	O/S 286-288 TO O/S 233-239	Works in Progress	10-Mar-14	27-Mar-14	18 Days
West Hendon Broadway NW9	NW9	tRiIO Contractors for National Grid Gas	Closure of Bus Lane	Southbound Bus Lane from Garrick Road to Herbert Road NW9		10th March 2014		18 Days

Street	Locality	Utility Company	Description	Loc Description	Works Status	Estimated Start Date for Proposed Works or Actual Start date for Works in Progress	Estimated End Date	Estimated Duration
WESTERN COURT	FINCHLEY	National Grid Gas Plc	OMGA140042 REPLACE 76 MTRS OF 2"AND 4" ST MAIN WITH PE MAIN. 16 SERVICES	J/O HUNTLY DRIVE TO O/S NO 16	Proposed Works	28-Apr-14	13-May-14	15 Days